

DAILY CONSTRUCTION REPORT

Date: 04-17-2017
(First Day – Patriots Day)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny & Hazy
TEMP: 68°F
WIND: Light Breeze
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	3	Supervisor in Excavator with 3 Laborers
Thirsty Turf	1	3	Temporary Water Installation
Ace Security		4	2 Flaggers at each work zone
Jim's Tree Service	1	3	Removing individual trees
Construction Services & Irrigation, Inc. (CSI)	David Bernard	None	Inspector contracted on behalf of Portland Water District

VISITORS

Time	Name	Representing	Remarks
None			Patriots Day (State/Town Holiday)

EQUIPMENT

1 Excavators (Cat 315C)	1 Loader (Cat 930H)	1 Mini Excavator (Cat 305E)
4 Dump Trucks	1 Box Truck (Equipment)	1 Box Truck (Materials)
Misc.: Sweeper Attachment, Portable Generator, Pavement Cutter, Pipe Cutter, Pipe Location Equip		

CONSTRUCTION ACTIVITIES

Storey Brothers installed valves in the "Phase 1C" location on Drawing C-106 for connection of the temporary water main.
Storey Brothers will reconnect 10-inch main along Tuttle Road to re-establish flow in existing main by the end of the day.
Sleeve drilled under Tuttle Saturday to bring temporary water to the 3 houses north of Tuttle affected by the project
Thirsty Turf laying out temporary water main and services for connection by Storey Brothers.
Storey Brothers cutting driveway pavement so temporary water main can be placed under driveways to not impede homeowners.
Second work zone at 117 Middle Road removing a line of prominent trees at the edge of the right-of-way affected by the widening

QUALITY ASSURANCE

David Bernard, of CSI is providing construction inspection services on behalf of the Portland Water District for this project and PWD's adjacent Tuttle Road project.
Provided Storey Brothers and PWD Inspector the latest version of Drawing C-106 revised per PWD (Change Order 1).

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
April 17, 2017



Cutting in gate valves south of Tuttle Road for temporary water main connections



Sleeve horizontally drilled under Tuttle Road to provide temporary water service to 3 houses north of Tuttle Road affected by reconfiguring watermain connection