

DAILY CONSTRUCTION REPORT

Date: 04-19-2017
(Day 3)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Cloudy & Cool
TEMP: Lower 40's
WIND: Light Breeze
HUMIDITY: Damp

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	2 (Laborer/Operators)	Rick in Excavator. Loader & Roller by Laborers
Ace Security		4	2 Flaggers at each work zone
Jim's Tree Service	1	2	Cutting, limbing, & chipping trees
Thirsty Turf	1		Temporary water system disinfection

VISITORS

Time	Name	Representing	Remarks
8:30 AM	Glen Miller	CSI	PWD Inspector for Tuttle Road project

EQUIPMENT

2 Excavators – Cat 316F (drainage) & Cat 315C (hoe ram)
1 Loader (Cat 930H) 1 Mini Excavator (Cat 305E) Roller (Volvo 540)
3 Dump Trucks 1 Box Truck (Equipment)
Misc.: Sweeper Attachment, Pavement Cutter, Pipe Cutter, Plate Compactor, GPS, Laser Level with Rod

CONSTRUCTION ACTIVITIES

Resumed installation of CB-8B.
Installed 12-inch underdrain from CB-8B to CB 8A (towards Tuttle Road).
Installed CB-8A
Installed 6-inch underdrain from CB-8A towards Tuttle
Started installing 6-inch underdrain from CB-8B southward but encountered 0.5 to 1 foot of ledge.
Used hoe ram to remove ledge slowing the rate of underdrain installation
Tree crew clearing west side of road from Range Way to 42 Middle Road

QUALITY ASSURANCE

Inspector David Bernard of CSI on behalf of PWD was on-site to coordinate flushing, disinfection, and testing with Thirsty Turf.
SME onsite for installation of pipe and catch basins

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
April 19, 2017



Trench preparation for new 12-inch underdrain from CB-8B (foreground) to CB-8A



6-inch underdrain from CB-8A to Tuttle Road intersection