

DAILY CONSTRUCTION REPORT

Date: 04-20-2017
(Day 4)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: Lower 40's
WIND: Light Breeze
HUMIDITY: Damp

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	2 (Laborer/Operators)	Rick in Excavator. Loader & Roller by Laborers
Ace Security	0	4	2 Flaggers at each work zone
Thirsty Turf	1	0	Temporary water system disinfection
David Bernard	1	0	Water System Inspector for PWD

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – Cat 316F (drainage) & Cat 315C (hoe ram)
1 Loader (Cat 930H) 1 Mini Excavator (Cat 305E) Roller (Volvo 540)
3 Dump Trucks 1 Box Truck (Equipment)
Misc.: Sweeper Attachment, Pavement Cutter, Pipe Cutter, Plate Compactor, GPS, Laser Level with Rod

CONSTRUCTION ACTIVITIES

Resumed installation of 6-inch underdrain from CB-8B southward.
Hoe Ram needed to remove ledge (0.5 to 1 foot) from CB-8B to STA 80+50 (south of Knowles driveway)
Cored CB-8B and connected existing 12-inch underdrain flowing from Tuttle Road to improve drainage from Tuttle to CB-8B
No tree work today. Work remains from 42 Middle Road southward but is on hold until next week.
Performed clean up at end of day prior to rain predicted for Friday. No digging planned for Friday due to rain.
Plan to connect temporary services on Friday if favorable test results are received in time.

QUALITY ASSURANCE

Inspector for PWD, David Bernard, on-site, as needed, to coordinate flushing, disinfection, and testing with Thirsty Turf.
SME onsite for installation of pipe and catch basins

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
April 20, 2017



Excavation & installation of 6" underdrain uphill from CB-8B southward



Late day clean-up prior to predicted rains on Friday with digging planned.