

**DAILY CONSTRUCTION REPORT**

Date: 04-24-2017  
(Day 5) – No Work Fri., 4/21

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Sunny  
**TEMP:** Upper 50's  
**WIND:** Light Breeze  
**HUMIDITY:** Dry

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	2 (Laborers/Operators)	Rick in Excavator. Loader & Roller by Laborers
Ace Security	0	2	2 Flaggers at each work zone
CSI - David Bernard	1	0	Water System Inspector for PWD

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavators – Cat 316F (drainage) & 1 Mini Excavator (Cat 305E)
1 Loader (Cat 930H)    Roller (Volvo 540)
2 Dump Trucks                      1 Box Truck (Equipment)
Misc.: Sweeper Attachment, Pavement Cutter, Pipe Cutter, Plate Compactor

**CONSTRUCTION ACTIVITIES**

Installing replacement services to houses along the east side of Middle Road (south of Tuttle) affected by temporary water main. Once these services are replaced (renewed) the temporary water main can be used to back feed this section of main to supply water to these houses so work can resume on reconfiguring the Tuttle/Middle Road watermain connection to the higher pressure zone.
No drainage work or clearing being conducted today.

**QUALITY ASSURANCE**

Inspector for PWD, David Bernard, on-site, overseeing installation of renewed services for house to be serviced by temporary water
SME onsite to check for erosion and follow-up on clearing and landowner concerns at 67 Middle Road

**DISTRIBUTION:**

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE    TITLE: Project Engineer



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
April 24, 2017



Installing a "renewed" service at 159 Middle Road (Byers) and reconnecting invisible fence.



Temporary water main on east side of Middle Road looking north towards Tuttle Road.