

DAILY CONSTRUCTION REPORT

Date: Tuesday, 07-11-2017
(Day 55)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Mostly Sunny
TEMP: Low 70's
WIND: Light Breeze
HUMIDITY: Mildly Humid

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Supervisor operating Excavator or Dozer. Laborers operating Excavator, Loader & Roller as needed
Ace Security		2	1 Flagger at each end of road work
Lucas Tree Service	1	5	2 crews
@Work Personnel Services		2	1 Flagger at each end of tree work

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2-Excavators – CAT 316F (used for partial box cut) & CAT 290D (used to remove remaining un-milled pavement)
1 Dozer – CAT D5K2 (used to place gravel dumped from trucks)
1 Roller – Ingersoll SD116DX (used to compact gravel before opening to traffic)
1 Loader - Cat 930H (used of transferring material and equipment)
2 Boom Trucks – Equipped with man baskets and chipper trailers for tree cutting/trimming by Lucas Tree

CONSTRUCTION ACTIVITIES

Storey Brothers completed the installation of 6-inch underdrain up from CB-5G to connect to the segment previously installed Tuesday, June 27 th downhill from Maloney driveway.
Used Excavator to peel away remaining pavement, shimmed with Type D subbase gravel, and then surfaced with pavement millings and compacted with Roller southward to near STA 56+00 (Chernery Brook Gully).
Completed the full depth reconstruction southward to STA 61+12 (in front of 122 Middle Road).
Lucas Tree Service resumed cutting/trimmed trees in front of Knowles property (158 Middle Road) north of road crew.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 3

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 11, 2017



Both Lucas crews spent nearly the entire day trimming in front of the Knowles property.



Completing the installation of 6-inch underdrain in east shoulder in front of Casey property.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 11, 2017



Completing the last 63 feet of full depth reconstruction from STA 61+12 to STA 61+75



Finishing up the western side of the road prior to rolling near the end of the day.