

**DAILY CONSTRUCTION REPORT**

Date: Monday, 06-26-2017  
(Day 48)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Partly Cloudy  
**TEMP:** Low 70's  
**WIND:** Light Breeze  
**HUMIDITY:** Mildly Humid

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	1	Dozer Operator and Roller Operator Placing Gravel in AM and Pavement Millings in PM
Ace Security		3 Flaggers	1 Flagger at each end of work zone plus 3 <sup>rd</sup> flagger to cover breaks and lunch.

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

1-Excavator – CAT 290D (idle)
1 Dozer – CAT D5k2 (used for placement and initial grading & compaction of gravel)
1 Roller – Ingersoll SD116DX (used to compact gravel before opening to traffic)

**CONSTRUCTION ACTIVITIES**

Started day placing Type D gravel from STA 70+50 (south of Lewis driveway at 140 Middle) southward to STA 64+25 (south of Soule driveway at 126 Middle) in the southbound lane to restore proper grade.
Switched to east side of road to place Type D gravel along same segment of road.
Remained on the east side of the road and placed reclaimed pavement millings from STA 73+25 (south of Peterson driveway at 146 Middle Road) to STA 69+50 (137 Middle Road).
Switched to west side of road to place reclaimed pavement millings along same segment of road.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures and driveway grading.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
June 26, 2017



Placed additional Type D gravel in the morning from 140 Middle Rd. to 126 Middle Rd.



Placed reclaimed pavement millings in the afternoon from 146 Middle Rd. to 137 Middle Rd.