

DAILY CONSTRUCTION REPORT

Date: Tuesday, 06-27-2017
(Day 49)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Partly Cloudy, Rain late
TEMP: Low 70's
WIND: Light Breeze
HUMIDITY: Mildly Humid

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Supervisor operating Dozer. Others operating Roller, Excavator, & Skid Steer as needed
Ace Security		3 Flaggers	1 Flagger at each end of work zone plus 3 rd flagger to cover breaks and lunch.

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2-Excavators – CAT 315C (used for 6" UD installation) & CAT 290D (idle)
1 Dozer – CAT D5k2 (used for placement and initial grading & compaction of gravel)
1 Roller – Ingersoll SD116DX (used to compact gravel before opening to traffic)
1 Skid Steer – CAT 259D (with loader bucket used for clean-up and patching)

CONSTRUCTION ACTIVITIES

Started day placing screened reclaimed pavement millings from STA 69+50 (137 Middle Road) southward on the west side of the road to STA 61+75 (122 Middle Road) with a Dozer and compacting with Roller.
Switched to east side of road to place screened pavement millings starting from STA 69+50 (137 Middle Road) along same segment in a southerly direction.
While the Dozer was working at the northern end of the work zone on the east side of the road the Roller Operator assisted the Excavator Operator in the installation of a section of 6-inch underdrain from STA 63+10 (south edge of Maloney driveway at 125 Middle) to STA 61+75 (north edge of Casey driveway at 121 Middle Road).
When installation of underdrain was completed the Roller Operator resumed compacting pavement millings behind the Dozer.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures and driveway grading.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 27, 2017



Placing millings on east side of road in a southerly direction near Butterworth Farm Road.



Southern terminus of pavement millings at STA 61+75 (Casey driveway at 121 Middle Road).