

**DAILY CONSTRUCTION REPORT**

Date: Wednesday, 06-28-2017  
(Day 50)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Mostly Sunny  
**TEMP:** Low 70's  
**WIND:** Light Breeze  
**HUMIDITY:** Mildly Humid

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	1	Supervisor & Laborer operating Dozer. Roller, & Skid Steer as needed.
A.H Grover	1		Grader Operator
Ace Security		3 Flaggers	1 Flagger at each end of work zone plus 3 <sup>rd</sup> flagger to cover breaks and lunch.

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

1-Excavator – CAT 290D (idle)
1 Roller – Ingersoll SD116DX (used to compact after grader before opening to traffic)
1 Skid Steer – CAT 259D (with loader bucket used for clean-up and patching)

**CONSTRUCTION ACTIVITIES**

Grader brought on site to grade from Tuttle Road to 121 Middle Road.
Started on the southbound side of the road from the Tuttle Road intersection in a southerly direction.
Switch sides and restarted from Tuttle Road grading in a southerly direction.
Storey Brothers placing material where needed to fill low spots.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures and driveway grading.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
June 28, 2017



Southern end of the area to be graded looking south (129 Middle Road on the right).



Northern segment of road after grading looking north to Tuttle Road.