

DAILY CONSTRUCTION REPORT

Date: Wednesday, 06-07-2017
(Day 34)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny, Clear
TEMP: Low 70's
WIND: Calm to Light
HUMIDITY: Dry

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Owner & Lead Excavator Operator)	3 Operator/Laborers	Earthwork support to Summit
Summit Natural Gas	0	3 Installation Technicians	To install 4-inch plastic gas main
On-Target	1	2	1 rig installing replacement poles

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – CAT 316F (used excavate for gas line) CAT 330D (reserved removing ledge with hoe ram) CAT 315D (backfilling)
1 Loader - Cat 930H (used to move material/equipment and sweeping)
1 Roller – Ingersoll SD116DX (idle)
1 Dozer – CAT D5k2 (idle but to remain on-site for road work)

CONSTRUCTION ACTIVITIES

Resumed trench excavation at STA 74+90 across from 147 Middle Rod (Soule) about 60 feet north of Pole 335.
Excavated behind CB-7C. New Pole 335 not placed yet
Excavated southward to 146 Middle Road (Peterson) driveway with relatively little ledge.
Replacement Pole #334 previously placed by pole crew so gas trench was located between the new and existing poles.
Replacement Pole #333 previously placed by pole crew so gas trench was located behind new pole.
Finished the day south of the Lewis driveway (140 Middle Road) near STA 70+75.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 7, 2017



Less ledge helped crew reach Peterson driveway (146 Middle Road) by mid-morning.



End of day of gas line installation from STA 71+75 looking back towards Pole 333.
Gas line trenched behind catch basin CB-7A in front of Lewis driveway (140 Middle).