

DAILY CONSTRUCTION REPORT

Date: Tuesday, 05-16-2017
(Day 19)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Mostly Sunny
TEMP: 60'
WIND: Steady Breeze
HUMIDITY: Dry

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	3 (Laborers)	Laborers operate equipment as needed
Ace Security	0	3 (Flaggers)	1 Flagger at each end of work zone

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 Excavators – CAT 316F (wide clean-up bucket used for strip and rough grade swales) CAT 315C (used to install underdrain and catch basin) CAT 330D (used to remove ledge in trench with hoe ram attachment)		
1 Loader - Cat 930H (used to transport backfill material, equipment, etc.)		
1 Roller – Ingersoll SD-116DX		
2 Dump trucks	1 Box Truck (Equipment)	1 Box Truck (Materials)

CONSTRUCTION ACTIVITIES

Resumed installation of 12-inch underdrain catch basin CB-7B to CB-7A
Installed catch basin CB-7A south of Lewis driveway
Installed 6-inch underdrain upstream from CB-7A, backfilled with stone to road subgrade, placed 9.5-foot wide strip of geotextile fabric, and then placed Type D gravel to existing grade.
Completed installation of 6-inch underdrain to high point near STA 68+80 in front of Butterworth Farm.
Continued to strip and rough grade ahead of underdrain installation just south of Butterworth Farm.

QUALITY ASSURANCE

SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.
Received dust complain. Water truck deployed.

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District


PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
May 16, 2017



Resuming the installation of 12-inch underdrain from catch basin CB-7B at STA 71+55.



Stripping and rough grading drainage swale ahead of underdrain installation near STA 68+00