

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 05-30-2017  
(Day 28)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Overcast  
**TEMP:** Low 50's  
**WIND:** Calm  
**HUMIDITY:** damp

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	0	1 Equipment Operator	Providing earthwork support for gas line installation by Summit.
Summit Natural Gas	0	3 Installation Technicians	To install 4-inch plastic gas main

**VISITORS**

Time	Name	Representing	Remarks
9AM	Rob Storey, Gen. Mgr.	Storey Bros.	

**EQUIPMENT**

2 Excavators – CAT 316F (used excavate for gas line) CAT 330D (reserved removing ledge with hoe ram) (CAT 329D idle at water main connection and removed off-site in afternoon)
1 Loader - Cat 930H (used to move material and equipment)
1 Roller – Ingersoll SD116DX (Volvo 540 removed from site this morning)
1 Dozer – CAT D5k2 (idle but to remain on-site)

**CONSTRUCTION ACTIVITIES**

Transitioning from installing drainage to mobilizing for the gas line installation
Storey Brothers providing 1 Operator to support the installation of the gas main capable of operating all the equipment listed above.
Summit crew fusing pipe sections together
No pipe installed

**QUALITY ASSURANCE**

SME on-site to oversee mobilization, facilitate any communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 3

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
May 30, 2017



Summit crew welding initial sections of plastic pipe together prior to excavation of trench.



View facing north of 158 Middle Road driveway to Summit crew



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
May 30, 2017



Ledge removed last Friday facing south.



Ledge removed last Friday facing north.