

DAILY CONSTRUCTION REPORT

Date: Thurs., 05-04-2017
(Day 11)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Mostly cloudy
TEMP: 50 to 60
WIND: Light Breeze
HUMIDITY: Moderate

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	4 (Laborers)	Laborers operate equipment as needed
Ace Security	0	2 (Flaggers)	1 Flagger at each end of work zone
CSI (for PWD)	1 (Dave Bernard)	0	Dave Bernard, Inspector for PWD

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Excavators – Cat 329D (active in work zone)		
1 Loader - Cat 930H – Used to transport backfill material, equipment, etc.		
1 Roller Volvo 540		
2 Dump trucks	1 Box Truck (Equipment)	1 Box Truck (Materials)

CONSTRUCTION ACTIVITIES

Resumed the replacement (renewal) of existing water services
Finished replacement of “short side” services proposed for renewal on east side of road.
Started replacement of “long side” services on west side of road. Did 122 Middle Road (Eddy) then 5 Butterworth.
Filled and flushed water from recently installed sections of pipe at Middle & Tuttle and conducted pressure test.
Prepared to start 24-hour disinfection period Monday morning (can’t leave disinfection solution in pipes over weekend).

QUALITY ASSURANCE

PWD Inspector, Dave Bernard coordinated with the homeowners about turning off & on the water for the service replacements.
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
May 4, 2017



Preparing to pull replacement water service line under road.



Pump used for hydrostatic pressure test through the chlorination tap installed at in front of 161 Middle Road.



Label of chlorine solution used for shock chlorination of reconfigure connection at Tuttle.