



ENVIRONMENTAL • CIVIL • GEOTECHNICAL • WATER • COMPLIANCE

DAILY CONSTRUCTION REPORT

Date: Friday, 05-05-2017
(Day 12)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast, threat of rain
TEMP: Low 50's
WIND: Light Breeze
HUMIDITY: Damp

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	4 (Laborers)	Laborers operate equipment as needed
Ace Security	0	2 (Flaggers)	1 Flagger at each end of work zone
CSI (for PWD)	1 (Dave Bernard)	0	Dave Bernard, Inspector for PWD

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Excavators – Cat 329D (active in work zone)		
1 Loader - Cat 930H – Used to transport backfill material, equipment, etc.		
1 Roller Volvo 540		
2 Dump trucks	1 Box Truck (Equipment)	1 Box Truck (Materials)

CONSTRUCTION ACTIVITIES

Resumed the replacement (renewal) of existing water services on west side "long side" of road heading north.
Replaced 1 service before stopping to clean up site and prepare for predicted rains.

QUALITY ASSURANCE

PWD Inspector, Dave Bernard coordinated with the homeowners about turning off & on the water for the service replacements.
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
May 5, 2017



Recycled pavement used as temporary surface treatment for impacted pavement.



Staging equipment for the weekend rains