

DAILY CONSTRUCTION REPORT

Date: Monday, 05-08-2017
(Day 13)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast, Drizzle
TEMP: Upper 40's
WIND: Light Breeze
HUMIDITY: Damp

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1 (Rick Storey)	3 (Laborers)	Laborers operate equipment as needed
Ace Security	0	2 (Flaggers)	1 Flagger at each end of work zone
CSI (for PWD)	1 (Dave Bernard)	0	Dave Bernard, Inspector for PWD

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

1 Excavators – Cat 316F (active in work zone)		
1 Loader - Cat 930H – Used to transport backfill material, equipment, etc.		
1 Roller Volvo 540		
2 Dump trucks	1 Box Truck (Equipment)	1 Box Truck (Materials)

CONSTRUCTION ACTIVITIES

Resumed the replacement (renewal) of existing water services on west side "long side" of road heading north.
Replaced 1 service then encountered ledge on the second service taking most of the day to install.
Treated reconfigured water main connection at Middle & Tuttle with chlorine solution for 24-hour disinfection.

QUALITY ASSURANCE

PWD Inspector, Dave Bernard coordinated with the homeowners about turning off & on the water for the service replacements.
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures

DISTRIBUTION:

- 1 File
- 2 SME
- 3 Town of Cumberland
- 4 Storey Brothers, Inc.
- 5 Portland Water District

PAGE 1 OF 2

BY: Jim Manzer, P.E., PTOE TITLE: Project Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
May 8, 2017



Water service installed at 142 Middle Road by pulling new line under road.



Preparing to remove ledge to install water service at 146 Middle Road