

DAILY CONSTRUCTION REPORT

Date: Thursday, 06-28-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Rain
TEMP: High 70's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	5	Water main installation
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew continued installation of 12 inch water main in front of Tall Pines Way. They installed approximately 200 LF of 12 inch water main.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Complete installation of 12 inch ductile iron water main at Falmouth Town Line.
Maine Drilling and Blasting back on site to blast for gas main.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 28, 2018



Photo 1 – 12 inch water main installed near Tall Pines Way



Photo 2 – Excavating trench for 12 inch water main near Tall Pines Way

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 28, 2018



Photo 3 – Preparing bell end for 12 inch water main



Photo 4 – Backfilling trench for water main near Tall Pines Way