

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 25 July 2018

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-5	On-site 07/19 through 07/25
ACE SECURITY (Flagging)	0	3-5	On-site 07/19 through 07/25
SUMMIT GAS	1	1	On-site 07/25
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-3 EXCAVATORS, 1 LOADER, 1 ROLLER, 1 MULCHER, AND 1 SWEEPER (Storey Brothers)			
1 – Drill Rig (Maine Drilling and Blasting)			
CONSTRUCTION ACTIVITIES			
Thurs., 07/19 – Box cut and placed subgrade gravel STA 14+00 to STA 10+50			
Fri., 07/20 – Continued box cut and gravel placement STA 10+50 to STA 8+00			
Sat., 07/21 & Sun., 07/22 – No Work			
Mon., 07/23 – Continued box cut and gravel placement STA 8+00 to STA 6+00			
Tues., 07/24 – Continued box cut and gravel placement			
Wed., 07/25 – Continue box cut and gravel placement ending near Tall Pines Way.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 07/26 – Complete box cut and subbase gravel placement.			
Fri., 07/27 – Place base gravel to prepare for fine grading			
Sat., 07/28 & Sun., 07/29 – No Work			
Mon., 07/30 – Fine grade and prepare for pavement			
Tues., 07/31 – Pave first layer of binder from STA 14+00 to the Falmouth Town Line			
Wed., 08/01– Work on grading driveway entrances and installing driveway culverts			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, July 19th – Excavating to base grade near 23 Middle Road



Photograph 2: Thursday, July 19th – Placing subbase gravel



Photograph 3 - Friday , July 20th – Grading subbase gravel near existing bus turnaround



Photograph 4 - Friday, July 20th – Compacting subbase gravel



Photograph 5 – Monday, July 23th – Excavating to base grade near existing bus turnaround



Photograph 6 - Monday, July 23th – Placing subbase gravel



Photograph 7 – Tuesday, July 24th – Grading subbase gravel between 10 and 4 Middle Road



Photograph 8 - Tuesday, July 24th – Excavating for base grade near 15 Middle Road



Photograph 7 – Wednesday, July 25th – Excavating for base grade near Tall Pines Way



Photograph 8 - Wednesday, July 25th – Placing subbase gravel near Tall Pines Way