

DAILY CONSTRUCTION REPORT

Date: Wednesday, 08-09-2017
(Day 76)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sun with some Clouds
TEMP: Low 80s
WIND: Calm to light breeze
HUMIDITY: Slightly Muggy

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Owner as Lead Operator.
Ace Security		2	1 Flagger at each end of blast work zone
On Target Utility Services	1	4	2 boom trucks & crews draw replacement conductor through poles.
Northeast Safety		2	1 Flagger at each end of pole work zone
McGoldricks	1	2	Blasting for water main extension
J. Parsons Paving	1	4	Hand placed pavement on driveways

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavator – CAT 290D (supporting blasting) & CAT 316F (supporting driveway work)
1 Dozer - CAT D5K2 (rough grading after blasting)
1 Roller - Ingersoll SD116DX (used to recompact road after blasting)
1 Loader – Volvo 930H (with sweeper attachment for sweeping up after blasting)
1 Water Truck (Pickup with water trailer to lessen dust prior to sweeping)
Idle - Komatsu pc78us Mini-excavator, Deere 970 Tractor (w/ Harper-Goossen SB5400 Straw Blower)
2 Boom Trucks (used by On Target Utility Services to pull electrical wires for CMP)
1 Percussion Rock Drill (owned by McGoldrick for blasting ledge)

TODAY'S CONSTRUCTION ACTIVITIES

Storey Brothers installed frame & grates on drainage structures and prepared driveway aprons for pavement.
McGoldrick resumed blasting ledge for water main extension southward from 71 Middle Road.
On Target reeled a new conductor through middle section of project.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Storey Brothers to resume finishing work on initial phase of project
Coastal Road Repair to mill remaining pavement between 95 Middle Rd. (STA 49+50) to 50 Middle Rd. (STA 25+00).

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 9, 2017



Driveway apron for 147 Middle Road prepared for paving. Paving crew in background placing pavement at 151 Middle Road driveway.



Storey Brothers removing broken pavement and lifted soil from blasting prior to grading with dozer and compacting with roller to re-establish the travel lane for traffic.