

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 09 August 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	1-4	On-site 8/3 to 8/9
ACE SECURITY	0	2-3	Flagged for Storey/McGoldrick 8/3 to 8/9
McGOLDRICK BROTHERS BLASTING	1	2	Blasting ledge for waterline 8/3 to 8/9
ON TARGET UTILITY SERVICES	1	4	Transferring CMP lines from 8/3 to 8/9
NORTHEAST SAFETY	0	2-3	Flagging for On Target 8/3 to 8/9
SUMMIT NATURAL GAS	1	0	Marking routes for services on 8/7 & 8/8
J. PARSONS PAVING	1	4	Hand placed pavement on driveways 8/9
MAIN LINE FENCE	1	2	Installed guard rail 8/3
LUCAS TREE SERVICE	1	2	On-site 8/8
CONSTRUCTION SERVICES & IRRIGATION (CSI)	1	0	David Bernard - Inspector on behalf of Portland Water District On-site 8/4
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-2 EXCAVATORS, 1 MINI EXCAVATOR, 1 DOZER, 1 LOADER, & 1 ROLLER (Storey Brothers)			
2-3 BOOM TRUCKS (2 for On Target Utility Services & 1 for Lucas Tree Services)			
1 PERCUSSION ROCK DRILL (McGoldrick)			
CONSTRUCTION ACTIVITIES			
Thurs., 8/03 – Install guard rails. Start ledge removal for water line. Continue CMP wire transfer.			
Fri., 8/04 – Resume ledge removal for water line. Continue CMP wire transfer.			
Sat., 8/5 & Sun., 8/6 – No Work			
Mon., 8/7 – Install frame/covers on catch basins & manholes. Continue CMP wire transfer.			
Tues., 8/8 – Prepare driveway aprons for pavement on initial phase. Finish CMP wire transfer and prepare to draw new conductor.			
Wed., 8/9 – Pave driveway aprons. Continue blasting southward. Draw new conductor between poles.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 8/10 – Mill to remove 2300 feet of pavement from STA 48+25 southward to STA 25+25.			
Fri., 8/11 – No work planned. Cable Company may start to transfer line to new poles.			
Sat., 8/12 & Sun., 8/13 – No Work			
Mon., 8/14 – Begin water main extension. Transfer cable company lines to poles.			
Tues., 8/15 – Water main extension. Transfer cable company lines to poles.			
Wed., 8/16 – Water main extension. Transfer cable company lines to poles.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James, C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, August 3rd - McGoldrick started drilling and blasting ledge for water main extension trench from STA 48+00 southward marking overburn depths every 10 feet.



Photograph 2: Thursday, August 3rd - North of blasting operation, Maine Line Fence installed guard rail on west side of Chernery Brook Gully then set up to install on east side before relocating to install guard rail on the east side of road from 153 to 157 Middle Road.



Photograph 3 – Friday, August 4th - On Target Utility Services started day transferring CMP wires just south of Range Way and north of Storey Brothers grubbing and excavating for drainage along the shoulder.



Photograph 4 - Friday, August 4th - In the early afternoon Storey Brother transitioned to clearing the blasted material.



Photograph 5 – Monday, August 7th - View looking north of On Target Utility Services transferring CMP wires on replacement Pole #319 just south of the Chernery Brook Gully in front of 101 Middle Road.



Photograph 6 - Monday, August 7th - Storey Brothers installed frame & grates on catch basins and prepared driveways for pavement from Tuttle Road southward. CB-8B shown here.



Photograph 7 – Tuesday, August 8th - View looking north in front of 71 Middle Road just after an explosive charge.



Photograph 8 - Tuesday, August 8th - Storey Brothers installed frame & grates on catch basins and prepared driveways for pavement. CB-6E shown here in front of 125 Middle Road prior to placing loam & seed.



Photograph 9 – Wednesday, August 9th – Driveway apron for 147 Middle Road prepared for paving. Paving crew in background placing pavement at 151 Middle Road driveway. Catch Basin CB-7D in foreground.



Photograph 10 - Wednesday, August 9th - Storey Brothers supports blasting operation by removing broken pavement and lifted soil after blasting prior to grading with dozer and compacting with roller to re-establish the travel lane for traffic.