

**WEEKLY CONSTRUCTION REPORT**

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 13 June 2018

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

**AVERAGE FIELD FORCE**

Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-5	On-site 06/07, 06/11 through 06/13
ACE SECURITY (Flagging)	0	5	On-site 06/07, 06/11 through 06/13
MAINE DRILLING AND BLASTING	1	2	On-site 06/11 through 06/13

**VISITORS**

Date	Name	Representing	Remarks

**TYPICAL EQUIPMENT ON-SITE**

1-3 EXCAVATORS, 1 DOZERS, 1 LOADER, 1 ROLLER, 1 MULCHER, AND 1 SWEEPER (Storey Brothers)

1 – Drill Rig (Maine Drilling and Blasting)

**CONSTRUCTION ACTIVITIES**

Thurs., 06/07 – Began site clean-up (loam, seed, and mulch) at 161 Middle Road and worked north.

Fri., 06/08 – No Work

Sat., 06/09 &amp; Sun., 06/10 – No Work

Mon., 06/11 – Began blasting bedrock for water main just north of Evergreen Lane and continued site clean up

Tues., 06/12 – Continued blasting bedrock for water main and site clean up between Storey Brook Lane and Range Way

Wed., 06/13 – Continued blasting bedrock for water main and site clean up between Range Way and Waterfall Way

**PROJECTED CONSTRUCTION ACTIVITIES**

Thurs., 06/14 – Continue blasting for bedrock toward the Falmouth town line and loam, seed, and mulch at 55 Middle Road

Fri., 06/15 – Continue blasting for bedrock toward the Falmouth town line and site clean up toward Evergreen Lane

Sat., 06/16 &amp; Sun., 06/17 – No Work

Mon., 06/18 – Storey Brothers will demobilize for a week with the exception of an excavator to aid the blasters while they continue to blast bedrock for the water main

Tues., 06/19 – Continue blasting bedrock for water main

Wed., 06/20 – Continue blasting bedrock for water main

**QUALITY ASSURANCE:**

SME on-site to review overall progress, verify materials &amp; quantities, and inspect erosion control measures.

**DISTRIBUTION:**

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, June 7<sup>th</sup> – Placing loam in front of 121 Middle Road



Photograph 2: Thursday, June 7<sup>th</sup> – Loam, seed, and mulch at 161 Middle Road





Photograph 3 - Monday , June 11th – Drilling for blasting bedrock just north of Evergreen Lane



Photograph 4 - Monday, June 11<sup>th</sup> – Placing loam in front of 88 Middle Road





Photograph 5 – Tuesday, June 12<sup>th</sup> – Blasting mats set over area to be blasted



Photograph 6 - Tuesday, June 12<sup>th</sup> – Placing loam just before Range Way





Photograph 7 – Wednesday, June 13<sup>th</sup> – Placing blasting mats



Photograph 8 - Wednesday, June 13<sup>th</sup> – Loam, seed, and mulch across from Range Way