

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 20 June 2018

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-5	On-site 06/14 through 06/20
ACE SECURITY (Flagging)	0	3-5	On-site 06/14 through 06/20
MAINE DRILLING AND BLASTING	1	2	On-site 06/14 through 06/20
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-3 EXCAVATORS, 1 LOADER, 1 ROLLER, 1 MULCHER, AND 1 SWEEPER (Storey Brothers)			
1 – Drill Rig (Maine Drilling and Blasting)			
CONSTRUCTION ACTIVITIES			
Thurs., 06/14 – Continued blasting bedrock north of Evergreen Lane in front of 27 Middle Road. Continued clean-up around Evergreen Lane			
Fri., 06/15 – Continued blasting toward Falmouth Town Line. Worked on clean up at 55 Middle Road			
Sat., 06/16 & Sun., 06/17 – No Work			
Mon., 06/18 – Continued blasting bedrock around 17 and 15 Middle Road. Cleaned up at 70 Middle Road			
Tues., 06/19 – Continued blasting bedrock from 15 Middle Road to Tall Pines Way.			
Wed., 06/20 – Continued blasting bedrock in front of Tall Pines Way toward Falmouth Town Line			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 06/21 – Continue blasting for bedrock toward Falmouth town line.			
Fri., 06/22 – Continue blasting for bedrock toward the Falmouth town line.			
Sat., 06/23 & Sun., 06/24 – No Work			
Mon., 06/25 – Storey Brothers will mobilize crew back on site and begin water main installation at Evergreen Lane where they ended last year heading toward the Falmouth town line. Continue blasting bedrock for water main toward Falmouth town line.			
Tues., 06/26 – Continue water main installation and blasting for bedrock.			
Wed., 06/27 – Continue water main installation toward Falmouth town line.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, June 14th – Loam, seed, and mulch near Evergreen Lane



Photograph 2: Thursday, June 14th – Preparing for a blast in front of 27 Middle Road



Photograph 3 - Friday , June 15th – Cleaning up after a blast near 17 Middle Road



Photograph 4 - Friday, June 15th – Loam, seed, and Mulch at 31 Middle Road



Photograph 5 – Monday, June 18th – Removing blasting mats after a blast



Photograph 6 - Monday, June 18th – Cleaning up at the end of the day at 15 Middle Road



Photograph 7 – Tuesday, June 19th – After a blast in front of 15 Middle Road



Photograph 8 - Tuesday, June 19th – After a blast near Tall Pines Way



Photograph 7 – Wednesday, June 20th – Drilling for first blast of the day



Photograph 8 - Wednesday, June 20th – Preparing for first blast of the day