

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 27 June 2018

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-5	On-site 06/14 through 06/20
ACE SECURITY (Flagging)	0	3-5	On-site 06/14 through 06/20
MAINE DRILLING AND BLASTING	1	2	On-site 06/14 through 06/20
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-3 EXCAVATORS, 1 LOADER, 1 ROLLER, 1 MULCHER, AND 1 SWEEPER (Storey Brothers)			
1 – Drill Rig (Maine Drilling and Blasting)			
CONSTRUCTION ACTIVITIES			
Thurs., 06/21 – Continued blasting bedrock for water main near Tall Pines Way			
Fri., 06/22 – Continued blasting bed rock for water main just south of Tall Pines Way			
Sat., 06/23 & Sun., 06/24 – No Work			
Mon., 06/25 – Storey Brothers began installation of 12 inch ductile iron water main at Evergreen Lane approximate STA 14+50. Maine Drilling and Blasting continued blasting for water main near Falmouth Town Line.			
Tues., 06/26 – Storey Brothers continued installation of 12 inch water main near 17 Middle Road. Maine Drilling and Blasting completed blasting for the water main at the Falmouth Town Line			
Wed., 06/27 – Continued installation of 12 inch water main near 15 Middle Road. Blasted for bus turnaround and water service at 4 Middle Road.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 06/28 – Continue installation of 12 inch ductile iron water main near Tall Pines Way.			
Fri., 06/29 – Complete installation of 12 inch ductile iron water main at Falmouth Town Line. Begin blasting for gas main.			
Sat., 06/30 & Sun., 07/01 – No Work			
Mon., 07/02 – No Work			
Tues., 07/03 – No Work			
Wed., 07/04 – No Work			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, June 21st – Loading for blast at Tall Pines Way



Photograph 2: Thursday, June 21st – Placing mats for blast at Tall Pines Way



Photograph 3 - Friday , June 22nd – Drilling for blast south of Tall Pines Way



Photograph 4 - Friday, June 22nd – Cleaning up after blast near Tall Pines Way



Photograph 5 – Monday, June 25th – Installing 12 inch ductile iron water main near 27 Middle Road



Photograph 6 - Monday, June 25th – Loading for blast at Falmouth Town Line

\\nserver\CFS\TCU\Middle Road\Construction\Weekly Reports\Photos\2018\Weekly Photos 0621-0627 2018.docx

June 28, 2018

Page 3 of 5



Photograph 7 – Tuesday, June 26th – Installing 12 inch ductile iron water main with gate valve



Photograph 8 - Tuesday, June 26th – Blasting for gas main in front of 4 Middle Road



Photograph 7 – Wednesday, June 27th – Loading for blast at bus turnaround 4 Middle Road



Photograph 8 - Wednesday, June 27th – Installing 12 inch ductile iron water main at 15 Middle Road