

**WEEKLY CONSTRUCTION REPORT**

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 18 July 2018

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

**AVERAGE FIELD FORCE**

Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-5	On-site 07/12 through 07/18
ACE SECURITY (Flagging)	0	3-5	On-site 07/12 through 07/18
MAINE DRILLING AND BLASTING	1	2	On-site 07/12 through 07/17
SUMMIT GAS	1	2	On-site 07/16 through 07/18

**VISITORS**

Date	Name	Representing	Remarks

**TYPICAL EQUIPMENT ON-SITE**

1-3 EXCAVATORS, 1 LOADER, 1 ROLLER, 1 MULCHER, AND 1 SWEEPER (Storey Brothers)

1 – Drill Rig (Maine Drilling and Blasting)

**CONSTRUCTION ACTIVITIES**

Thurs., 07/12 – Completed installation of water services at 4 Middle Road. Began underdrain installation. Began filling water main

Fri., 07/13 – Continued installation of 4 inch underdrain. Drill rig is broke down

Sat., 07/14 &amp; Sun., 07/15 – No Work

Mon., 07/16 – Began installation of 4 inch gas main at Evergreen Lane. Completed blasting on Middle Road

Tues., 07/17 – Continued installation of gas main in front of 10 Middle Road. Left site early due to rain.

Wed., 07/18 – Completed installation of gas main and underdrain at Falmouth Town Line. Began pavement removal at Evergreen Lane.

**PROJECTED CONSTRUCTION ACTIVITIES**

Thurs., 07/19 – Continued pavement removal and box cut south of Evergreen Lane toward Falmouth Town Line

Fri., 07/20 – Continued pavement removal and box cut south of Evergreen Lane toward Falmouth Town Line

Sat., 07/21 &amp; Sun., 07/22 – No Work

Mon., 07/23 – Continue box cut for full depth road construction and gravel placement

Tues., 07/24 – Continue box cut for full depth road construction and gravel placement

Wed., 07/25– Work on grading and fine grading road reconstruction from Evergreen Lane to Falmouth Town Line.

**QUALITY ASSURANCE:**

SME on-site to review overall progress, verify materials &amp; quantities, and inspect erosion control measures.

**DISTRIBUTION:**

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, July 12<sup>th</sup> – Excavating for 4 inch underdrain



Photograph 2: Thursday, July 12<sup>th</sup> – Backfilling 4 inch underdrain near existing bus turnaround



Photograph 3 - Friday , July 13<sup>th</sup> – Excavating for 4 inch underdrain near 10 Middle Road



Photograph 4 - Friday, July 13<sup>th</sup> – Backfilling 4 inch underdrain near existing bus turnaround



Photograph 5 – Monday, July 16<sup>th</sup> – Excavating for 4 inch gas main just south of Evergreen Lane



Photograph 6 - Monday, July 16<sup>th</sup> – Backfilling 4 inch gas main

\\nserver\CFS\TCU\Middle Road\Construction\Weekly Reports\Photos\2018\Weekly Photos 0712-0718 2018.docx

July 18, 2018

Page 3 of 5



Photograph 7 – Tuesday, July 17<sup>th</sup> – Installing 4 inch gas main between 10 and 4 Middle Road



Photograph 8 - Tuesday, July 17<sup>th</sup> – Compacting sand over 4 inch gas main



Photograph 7 – Wednesday, July 18<sup>th</sup> – Placing stone over 4 inch underdrain in front of 4 Middle Road



Photograph 8 - Wednesday, July 18<sup>th</sup> – Beginning pavement removal for full depth road reconstruction.