

**WEEKLY CONSTRUCTION REPORT**

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 16 August 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

<b>AVERAGE FIELD FORCE</b>			
<b>Name of Contractor</b>	<b>Non-manual</b>	<b>Manual</b>	<b>Remarks</b>
STOREY BROTHERS EXCAVATING, INC.	1	1-4	On-site 8/10 and 8/14 to 8/16
ACE SECURITY	0	2-3	On-site 8/10 and 8/14 to 8/16
LUCAS TREE SERVICE	1	2	On-site 8/11
FAIRPOINT		1	On -site 8/14
J. PARSONS PAVING	1	5	On-site 8/16
<b>VISITORS</b>			
<b>Date</b>	<b>Name</b>	<b>Representing</b>	<b>Remarks</b>
<b>TYPICAL EQUIPMENT ON-SITE</b>			
1-2 EXCAVATORS, 1 DOZER, 1 LOADER, & 1 ROLLER (Storey Brothers)			
2-BOOM TRUCKS (Lucas - 8/11)			
1 PERCUSSION ROCK DRILL (McGoldrick – idle)			
<b>CONSTRUCTION ACTIVITIES</b>			
Thurs., 8/10 – Mill to remove 2300 feet of pavement from STA 48+25 southward to STA 25+25			
Fri., 8/11 – Additional tree trimming by Lucas Tree Service in AM			
Sat., 8/12 & Sun., 8/13 – No Work			
Mon., 8/14 – Installed frame & grates on catch basins. Installed driveway culverts and prepared driveways for paving. Fairpoint moved drops so cable company can transfer wires.			
Tues., 8/15 – Removed old guard rail. Installed field inlet. Loamed, seeded, & mulched recently finished areas.			
Wed., 8/16 – Install curbing, Pave driveways and around remaining catch basins.			
<b>PROJECTED CONSTRUCTION ACTIVITIES</b>			
Thurs., 8/17 –Continue finish work on paved section.			
Fri., 8/18 – Stage water pipe. Remove large Oak at 67 Middle Road near Pole 307 (road closure).			
Sat., 8/19 & Sun., 8/20 – No Work			
Mon., 8/21 – Water Main Extension.			
Tues., 8/22 – Water Main Extension.			
Wed., 8/23 – Water Main Extension.			
<b>QUALITY ASSURANCE:</b>			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

**DISTRIBUTION:**

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James, C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, August 10<sup>th</sup> - Beginning of 8'2' wide x 3 ½ inch deep pavement milling in southbound travel lane at STA 49+50 (near 95 middle Road) looking southward.



Photograph 2: Thursday, August 10<sup>th</sup> - Milling shoulder of southbound lane in a northerly direction and conveying the millings onto trucks. These millings will be used later on the road as the top layer of gravel.





Photograph 3 – Friday, August 11<sup>th</sup> - One of two boom trucks from Lucas Tree Service doing some supplemental trimming prior to 11am after the transfer of CMP wires was completed earlier in the week.



Photograph 4 - Friday, August 11<sup>th</sup> - A view looking north from southern end of pavement (near 50 Middle Road) that was milled yesterday by Coastal Road Repair.





Photograph 5 – Monday, August 14<sup>th</sup> - Saw cut around existing catch basin structures that were paved over in the gully section and then excavated to expose them to install frame & grate to new grade. Shown here is the existing catch basin at STA 52+00, Right.



Photograph 6 - Monday, August 14<sup>th</sup> - Installed new driveway culverts north of gully. Driveway for 126 Middle Road shown here at STA 65+00, Left.





Photograph 7 – Tuesday, August 15<sup>th</sup> - Installed a field inlet to the underdrain inlet pipe of CB-7E to pick up flow from an intermittent stream west of the rock wall. This catch basin had to be raised so outlet could clear water main.



Photograph 8 - Tuesday, August 15<sup>th</sup> - Removed the old guard rail on the inlet side of the Chenery Brook culvert. Cleared away weeds & small brush and leveled ground behind guardrail. Afterwards, placed loam, seed, & mulch.





Photograph 9 – Wednesday, August 16<sup>th</sup> – Layout for placement of bituminous curb to be installed later in the day by J. Parsons Paving.



Photograph 10 - Wednesday, August 16<sup>th</sup> - Fairpoint employee shifting the location of particular telephone service drops that hinder the transfer of cable company wires onto new poles (shown here across from Range Way).