

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 02 August 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	1-2	On-site 7/27 to 8/02
ACE SECURITY (Flagging)		2-3	On-site 7/27 to 8/02
GORHAM SAND & GRAVEL	1	0	Grade for paving 7/27
GLIDDEN PAVING	1	7	On-site 7/27 & 7/31
ON TARGET UTILITY SERVICES	1	4	On-site 7/29, 7/31 to 8/2
THIRSTY TURF	1	0-2	On-site 8/1 & 8/2
CONSTRUCTION SERVICES & IRRIGATION (CSI)	1	0	David Bernard - Inspector on behalf of Portland Water District On-site 8/1 & 8/2
VISITORS			
Date	Name	Representing	Remarks
8/1	Skip McKay	CMP	Arrange to move obstructing pole
TYPICAL EQUIPMENT ON-SITE			
1-2 EXCAVATORS, 1 MINI EXCAVATOR, 1 DOZER, 1 LOADER, & 1 ROLLER (Storey Brothers)			
CONSTRUCTION ACTIVITIES			
Thurs., 7/27 – Grade millings and pave 2 nd phase of road from STA 62+00 to STA 48+50. Continue to place loam, seed & mulch.			
Fri., 7/28 – Continue to place loam, seed & mulch along initial phase of road.			
Sat., 7/29 – Crew for CMP transferred wires onto new poles on from Pole 333 northward			
Sun., 7/30 – No Work			
Mon., 7/31 – Place 2 nd layer of base pavement in northbound lane (could not do Thursday because of late day rain).			
Tues., 8/01 – Install temporary water main. Grub both sides of road south of temporary water main for the next phase of road work.			
Wed., 8/02 – Place loam, seed & mulch along eastern side of the initial phase of road. Continue CMP wire transfer.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 8/03 & Fri., 8/04 – Install guard rails. Start ledge removal for water line. Continue CMP wire transfer.			
Sat., 8/5 & Sun., 8/6 – No Work			
Mon., 8/7 – Install frame/covers on catch basins & manholes. Continue CMP wire transfer.			
Tues., 8/8 – Prepare driveway aprons for pavement on initial phase. Continue CMP wire transfer.			
Wed., 8/9 – Pave driveway aprons. Install fences on initial phase. Continue CMP wire transfer.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James, C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, July 27th- Freshly loamed and seeded swale north of 142 Middle Road (looking north).



Photograph 2: Thursday, July 27th- Southern terminus of the first layer of pavement in the southbound lane.



Photograph 3 – Friday, July 28th - Shaping swale and placing loam southerly from Butterworth Farm Road along the west side of road in front of 126 Middle Road.



Photograph 4 - Friday, July 28th - Southern extent of loam & seed at STA 61+10 (Eddy driveway at 122 Middle Road) prior to the placement of straw mulch at the end of the day.



Photograph 5 – Monday, July 31st - Crew from Glidden Paving just underway at 8AM placing 2nd layer of base pavement.



Photograph 6 - Monday, July 31st - Southern terminus of pavement after 2nd layer of base pavement was placed in the northbound lane of the current work zone.



Photograph 7 – Tuesday, August 1st - Started day installing temporary water main from hydrant (at STA 51+21, RT) extending 350 feet southward to serve houses #95, #97, #99, & #100.



Photograph 8 - Tuesday, August 1st - Southern extent of shoulder grubbing along both sides of the road to STA 37+50 (76 & 77 Middle Road) after installing temporary water main.



Photograph 9 – Wednesday, August 2nd – On Target Utility Services started day transferring CMP wires near Butterworth Farm Road north of Storey Brothers loam work.



Photograph 10 - Wednesday, August 2nd - As Storey Brothers proceed northerly placing loam on the east side of the road, the On Target Utility Services crew relocated south of Storey Brothers to resume transferring wires.