

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 26 July 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	1-2	On-site 7/20 to 7/26
ACE SECURITY (Flagging)		2-3	On-site 7/20 to 7/26
SUMMIT NATURAL GAS	1	2	Installed service sleeves 7/20 & 7/21
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-2 EXCAVATORS, 1 MINI EXCAVATOR, 1 DOZER, 1 LOADER, & 1 ROLLER (Storey Brothers)			
CONSTRUCTION ACTIVITIES			
Thurs., 7/20 – Full depth reconstruction of entire road cross-section from STA 52+50 to 50+50.			
Fri., 7/21 – Full depth reconstruction of entire road cross-section from STA 50+50 to 49+20.			
Sat., 7/22 – No Work.			
Sun., 7/23 – Storey Brothers on-site to re-establish road layout grade stakes.			
Mon., 7/24 – Placed screened pavement millings in lieu of Type A surface (crushed) gravel.			
Tues., 7/25 – Completed the placement of screened pavement millings to STA 48+50. Started shaping swales and placing loam & seed along west side of road from Tuttle Road southward.			
Wed., 7/26 – Resumed placing loam & seed along west side of road. Started applying straw mulch over loam & seed.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 7/27 – Grade millings and pave (weather permitting) 2 nd phase of road from STA 62+00 to STA 48+50. Continue to place loam, seed & mulch.			
Fri., 7/28 – Complete paving (if necessary). Continue to place loam, seed & mulch along initial phase of road.			
Sat., 7/29 & Sun., 7/30 – No Work			
Mon., 7/31 – Clean-up and place loam, seed & mulch along initial phase of road. CMP to start transferring wires to new pole from Falmouth line northward.			
Tues., 8/01 – Same as Monday.			
Wed., 8/02 – Same as Tuesday.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James, C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, July 20th- Began the day by resuming “full box cut” in southbound lane at STA 52+20 working south.



Photograph 2: Thursday, July 20th- By afternoon, crew began full depth reconstruction of the northbound lane in a southerly direction starting from STA 52+20. Photo here taken near Pole 319 at STA 51+71.



Photograph 3 – Friday, July 21st - Began the day by resuming “full box cut” in southbound lane at STA 50+50 working south.



Photograph 4 - Friday, July 21st - By late morning, crew had finished full depth reconstruction of the southbound lane to STA 49+20. Pole 318 at STA 50+03 just beyond the dozer.



Photograph 5 – Monday, July 24th - Began the day placing and compacting screened pavement millings over Type D subbase gravel in southbound lane from STA 57+50 southward.



Photograph 6 - Monday, July 24th - Close-up of screened pavement millings placed over Type D subbase gravel in lieu of Type A crushed gravel.



Photograph 7 – Tuesday, July 25th - Began the day placing and compacting screened pavement millings over Type D subbase gravel in northbound lane from STA 55+80 southward to STA 48+50.



Photograph 8 - Tuesday, July 25th - Performed preliminary finish work to previously paved section by placing loam and seed.



Photograph 9 – Wednesday, July 26th – Shaping western swale prior to placing loam and seed



Photograph 10 - Wednesday, July 26th - Freshly placed straw mulch over areas loamed & seeded yesterday near Tuttle Road.