

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 12 July 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS ENCAVATING, INC.	1	3	On-site 7/10 to 7/12
ACE SECURITY (Flagging)		2-3	On-site 7/10 to 7/12
LUCAS TREE SERVICE (CMP tree removal)	1	4	On-site 7/7 and 7/10 to 7/12
@WORK PERSONNEL SERVICES		2	On-site 7/7 and 7/10 to 7/12 Flagging for tree crew
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-2 EXCAVATORS, 1 DOZER, 1 LOADER, & 1 ROLLER (Storey Brothers)			
1-2- BOOM TRUCKS (Lucas Tree Service)			
CONSTRUCTION ACTIVITIES			
Thurs., 7/6 – No work.			
Fri., 7/7 – Lucas limbed and removed trees just south of “Gully.”			
Sat. 7/8 & Sat. 7/9 – No Work.			
Mon. 7/10 – Resumed underdrain installation on east side of road north of Chernery Brook. Tree crews began to trim for new poles.			
Tues., 7/11 – Completed underdrain installation. Began to remove pavement and prepare for grading north Chernery Brook. Both tree crews continued to trim for new poles near Tuttle.			
Wed., 7/12 – Resumed pavement removal and preparation for grading near Chernery Brook. Single tree crew continued to trim for new poles on Tuttle end of project.			
PROJECTED CONSTRUCTION ACTIVITIES FOR NEXT WEEK			
Thurs., 7/13 – Strip pavement and prepare road southward for grading through gully.			
Fri., 7/14 – Strip pavement and prepare road southward for grading south of gully.			
Sat., 7/15 – Weekend No Work.			
Sun., 7/16 – Weekend No Work.			
Mon., 7/17 – Strip remaining pavement and partial box cut of shoulders southward and resume natural gas installation.			
Tues., 7/18 – Strip remaining pavement and partial box cut of shoulders southward and natural gas installation.			
Wed., 7/19 – Strip remaining pavement and partial box cut of shoulders southward to end of water main and natural gas installation.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

PAGE 1 OF 1 PAGE

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James, C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER



Photograph 1 – Monday, July 10th: Limbing in the vicinity of the “Ben Franklin Plaque” in front of 88 Middle Road.



Photograph 2 – Monday, July 10th: Installing 6-inch underdrain in shoulder just north of Cherner Brook in front of Casey property.



Photograph 3 – Tuesday, July 11th: Both Lucas crews spent nearly the entire day trimming in front of the Knowles property.



Photograph 4 – Tuesday, July 11th: Completing the installation of 6-inch underdrain in east shoulder in front of Casey property.



Photograph 5 – Wednesday, July 12th: Single Lucas crew mainly limbing southward from the Knowles property.



Photograph 6 – Wednesday, July 12th: Stripping old pavement and re-establishing road base with Dozer and Roller.