

**WEEKLY CONSTRUCTION REPORT**

PROJECT: MIDDLE ROAD IMPROVEMENTS  
 JOB NO.: 16047.00  
 CLIENT: TOWN OF CUMBERLAND  
 CONTRACTOR: STOREY BROTHERS, INC.  
 PROJECT MANAGER: DAN DIFFIN

PERIOD ENDING: FRI, 2 June 2017

<b>AVERAGE FIELD FORCE</b>			
<b>Name of Contractor</b>	<b>Non-manual</b>	<b>Manual</b>	<b>Remarks</b>
STOREY BROTHERS INC.	1 - Operator	0-1	Single Operator for hoe ram or excavator. Laborer on-site when needed
ACE SECURITY		3	Flagging
SUMMIT NATURAL GAS		4	Install natural gas line
ON TARGET UTILITY SERVICES		3	Install replacement poles
<b>VISITORS</b>			
<b>Date</b>	<b>Name</b>	<b>Representing</b>	<b>Remarks</b>
5/30	Rob Storey	Storey Bros.	Transition to support gas main installation
6/1	Eric Lindquist	CMP	Pole relocation proximity to gas line
<b>TYPICAL EQUIPMENT ON-SITE</b>			
2 EXCAVATORS, 1- LOADER, 1 ROLLER, & 2 DUMP TRUCKS			
<b>CONSTRUCTION ACTIVITIES</b>			
5/29 – Memorial Day – No work.			
5/30 – Mobilized for natural gas main installation			
5/31 – Installed 280 linear feet of natural gas main. One (1) replacement utility pole installed.			
6/01 – Extensive ledge removal. Only 80 linear feet of gas main installed.			
6/02 – Sporadic ledge limited natural gas line installation to 160 LF. Six (6) poles installed elsewhere on the project.			
<b>QUALITY ASSURANCE:</b>			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

**DISTRIBUTION:**

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

PAGE 1 OF 1 PAGE

BY: James, C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER



Photograph 1: Forty-foot sections of pipe arrive on-site Tuesday May 30<sup>th</sup>.



Photograph 2: Sections of pipe being fused together and staged for installation.



Photograph 3: First segment of pipe placed from Tuttle Road. Existing 12-inch underdrain in foreground.



Photograph 4: First replacement pole (#332) installed at STA 70+18 south of gas line work.



Photograph 5: Routing gas line behind CB-8B. Ledge removal in background.



Photograph 6: Ledge removal behind Pole #339 at STA 80+30.



Photograph 7: Backfilling near end of day Friday, June 2<sup>nd</sup> at STA 79+00 just north of Pole 338.



Photograph 8: Warning tape 24 inches above gas line south of existing 12-inch underdrain inlet at STA 80+15 looking southward.