

FIELD OBSERVATION REPORT

Project: Gas Main – Cumberland-Falmouth-Yarmouth
Client: Towns of Cumberland, Falmouth and Yarmouth
GP Field Rep: Benjamin Grondin (BG)
Weather: Cloudy/Rain
Temp. Range: 63-70°F
Time onsite: Multiple visits

GP Project No: 1636.87
Visit Date: September 6, 2017
Report Date: September 7, 2017

Summit Natural Gas

Summit Personnel: Jeff Gasperini
Crew #1: ETTi – Foreman (Matt) and 4 man crew
Equipment: CAT mini excavator, 2 dump truck

Distribution: File, Bill Shane, Chris Bolduc, Adam Theriault, Bryan Haberman, Bryan Foster, Bert Stefanic

Work in Progress – Town of Cumberland

- Crew #1 sawcutting pavement in shoulder of Skillin Road near house #60.

Discussions & Observations

Crew #1:

Skillin Road

- Work Zone Closure: 1 lane closed on Skillin Road with flaggers maintaining alternating one way traffic.
- Crew on site saw cutting pavement in preparation of trenching to place gas main.
- No excavation due to heavy rain expected.
- Crew cleaned worksite and traffic returned to normal.

Upcoming Work

- 4" gas main installation on Skillin Road to continue Thursday (9/8)



Restoration Required

Location	Length of Main or # of Services	Roadway Crossing Trench Patch (1)	Driveway Crossing Trench Patch (1)	Longitudinal Road or Shldr Trench Patch (1)	Sidewalk Trench Patch (1)	Pave Pothole (1)	Restore Gravel Shldr or Driveway (2)	Loam, Seed & Mulch (2)	EC Blanket (2)	Riprap (2)	Mortarium Roadway Restoration (1)	Comments
MAINS												
SERVICES												

- (1) Gorrill Palmer must observe pavement during placement
- (2) Gorrill Palmer will observe restoration after completion

Visitors on Site

- None observed.

Concerns or Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Benjamin Grondin, EI

Reviewed By: Drew Gagnon, EI

If there are any discrepancies, please notify the sender immediately



Crew sawcut pavement near large culvert