

64

12-10-90 WESTRIDGE

Several service stubs were installed last Friday, and I was not notified. Said they'd be moved fill today, but when dropped by at 2:30, one section of pipe had been laid beyond SMH 8. I told Tim to call me before any pipe was laid, including services, so I could be present to observe. He stated this would be difficult since there were many things to do and they would lay pipe as the schedule allowed. I made it clear that I had the ability to reject any pipe I hadn't observed being installed.

Continued laying pipe upstream of MH 8.

☐ = nearest Chimney

65

Stubs have been placed to lots 1, 2, 3 and 15 from Chimneys. If had not observed the installation, so the following locations are based on stakes at grade:

