



GORRILL  
PALMER

## DAILY FIELD OBSERVATION REPORT

Project: Route I Roadway Improvements  
Client: Town of Cumberland  
GP Field Rep: Asher J. Anderson (AJA)  
Weather: Clear  
Time onsite: 7:00 am – 8:00 am, 4:30 pm – 4:45 pm (AJA)

GPCEI Project No: 1636.83  
Visit Date: April 20, 2017  
Report Date: April 20, 2017  
Temp. Range: 47-55°F

Shaw Brothers Grading Crew:

Personnel – 1 - Foreman (Josh F.), 2 - Laborers, 1 - Operators

Equipment – 1 – Cat M318 Excavator, 1 – Cat 950H Loader, 2 – Trucks

Distribution: File, Bill Shane, Chris Bolduc

---

### **Work in Progress**

- Shaw Brothers grading crew installed loam on the shoulder slopes on the southern portion of the project.

### **Discussions/Observation**

- 7:00 am – AJA arrived on site. Crew was installing loam on the shoulder slopes in the southern portion of the project and marking out center line in the same area.
- 7:30 am – AJA informed JF that the proposed change order for the sidewalk on the Tuttle Rd. Ramp had been rejected. AJA and JF discussed the concerns JF had regarding the center line not lining up with the peak of the slopes on the southern portion of the project. The detail shows the break left of the center line, but the layout placed the break right of the center line.
- 8:00 am – AJA left the site.
- 4:30 pm – AJA arrived on site. Crew was placing loam in the left lane in the area of Skyview Drive.
- 4:45 pm – AJA left the site.

### **Schedule of Work**

- No work will occur on the site on 4/21/17.
- Shoulder construction and grading to resume in the left lane on 4/24/17.

### **Visitors on Site**

- None at this time.

### **Concerns/Questions**

- None at this time.

### **Follow up Required**

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately.



Installing loam on the shoulder slopes in the left lane, looking north