



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Route I Roadway Improvements
Client: Town of Cumberland
GP Field Rep: Asher J. Anderson (AJA)
Weather: Clear
Time onsite: 7:15 am – 8:15 am (AJA)

GPCEI Project No: 1636.83
Visit Date: April 24, 2017
Report Date: April 24, 2017
Temp. Range: 50-61°F

Shaw Brothers Grading Crew:

Personnel – 1 - Foreman (Josh F.), 2 - Laborers, 1 - Operators

Equipment – 1 – Cat M318 Excavator, 1 – Cat 950H Loader, 2 – Trucks

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Shaw Brothers grading crew installed loam on the shoulder slopes on the southern portion of the project.

Discussions/Observation

- 7:15 am – AJA arrived on site. Crew was installing loam on the shoulder slopes in the southern portion of the project south of Skyview Dr.
- 7:30 am – AJA and JF discussed a failing culvert opposite Powell Rd. AJA to investigate the failing culvert.
- 8:15 am – AJA left the site.

Schedule of Work

- Box cutting in the right lane to begin on 4/25/17.

Visitors on Site

- None at this time.

Concerns/Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately.



Installing loam on the shoulder slopes in the left lane, looking south