



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Route 1 Roadway Improvements

Client: Town of Cumberland

GP Field Rep: Benjamin Grondin (BG)

Weather: Cloudy

Time onsite: 11:45 am – 12:30 pm (BG), 3:00 pm – 4:00 pm (BG)

Shaw Brothers:

Personnel – Supervisor: Josh Fairweather(JF), 2 laborers, 2- Operators, 4 Flaggers (Sub)

Equipment – 1- John Deere 450H Dozer, 1- Cat CS66 roller, 1-Cat M318D Rubber Tire

Excavator, 6 - Trucks

GPCEI Project No: 1636.83

Visit Date: April 27, 2017

Report Date: April 27, 2017

Temp. Range: 50-55°F

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Crew performed approximately 600' LF of box cutting in the left lane beginning at +/- sta. 139+50 through +/- sta. 133+50. Crew also placed and compacted base gravel in the box cut.

Discussions/Observation

- 11:45 am - BG on site. Crew had set up traffic control had excavated in the right lane near +/- sta. 136+50.
- 11:50 am – 12:15 pm – Crew continued box cut and backfill in right lane near +/- sta 138+50. Crew removed pavement up to +/- sta. 136+50. JF had no questions or concerns for BG at this time.
- 12:30 pm – BG off site.
- 3:00 pm – BG onsite
- 3:00 pm – 4:00 pm – Crew continuing boxcut and backfill in left lane near +/- sta. 134+50. Pavement was removed to +/- sta. 133+50. BG observed rough grading of base gravel materials. JF had no questions or concerns for BG at this time.
- 4:00 pm – BG off site.

Schedule of Work

- Pavement removal and box cutting to resume on 4/28/17.

Visitors on Site

- None observed.

Concerns/Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Benjamin Grondin, EI

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Photo 1 – Near +/- sta. 139+50 looking south.



Photo 2 – Near +/- sta. 139+00 looking south, area rough graded and compacted



Photo 3 – Near +/- sta. 134+50, shoulder area excavated to subgrade.



Photo 4 – Placing gravel in excavated area.