



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Route 1 Roadway Improvements

Client: Town of Cumberland

GP Field Rep: Asher J. Anderson (AJA)

Weather: Cloudy

Time onsite: 7:00 am – 7:45 am (AJA), 4:30 pm – 5:30 pm (AJA)

Shaw Brothers:

Personnel – Supervisor: Josh Fairweather (JF), 5- Laborers, 2- Operators, 6- Flaggers (Sub)

Equipment – 1- Komatsu PC 360 Excavator, 2- John Deere 450H Dozer, 1- Cat CS66 roller,

1-Cat M318D Rubber Tire Excavator, 1- Cat 950H Loader, 1- Highway Saw, 5- Trucks

GPCEI Project No: 1636.83

Visit Date: April 5, 2017

Report Date: April 5, 2017

Temp. Range: 36-41°F

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Crew box cut the left lane from STA 38+00 through STA 28+25. Crew also graded subgrade and installed base gravel in the box cut.
- Crew saw cut 1,610 LF in the right lane from STA 110+50 through STA 120+00 and from STA 131+40 through STA 138+00.

Discussions/Observation

- 7:00 am – AJA arrived on site. Crew had set up traffic control for the box cut and had begun excavation in the left lane south of Chelsea Lane. The south bound lane was closed to traffic at the work area. 4 flaggers maintained alternating one way traffic.
- 7:30 am – A second crew set up traffic control on the northern end of the project to complete saw cutting in the right lane. The north bound lane was closed to traffic. 2 flaggers maintained alternating one way traffic.
- 7:45 am – AJA left the site.
- 4:30 pm – AJA arrived on site. Saw cutting crew had completed work for the day and was removing signage. Excavation crew was completing grading of subgrade and gravel installation in the left lane north of Casco Bay Dr.
- 4:45 pm – AJA requested the area on Route 1 on the north bound lane where trucks were existing the stock yard be swept free of the material that had been tracked out. JF informed his crew of the request and stated that the material would be cleaned up.
- 5:20 pm – Base gravel installation was complete. Crew began cleaning up and removing traffic control devices. AJA and JF discussed daily quantities for the completed work.
- 5:30 pm – AJA left the site.

Schedule of Work

- Pavement removal and box cutting in the left lane will resume on 04/06/17, weather permitting.
- Saw cutting to be completed on 04/6/17.

Visitors on Site

- None observed.

Concerns/Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Grading subgrade in the left lane, looking south



Constructing shoulder slope in the left lane, looking south



Base gravel installation in the left lane, looking east



Rough grading and compaction of road base gravel in the left lane, looking east