



**GORRILL  
PALMER**

## **DAILY FIELD OBSERVATION REPORT**

Project: Route 1 Roadway Improvements

Client: Town of Cumberland

GP Field Rep: Asher J. Anderson (AJA)

Weather: Cloudy/Snow

Time onsite: 7:00 am – 9:15 am (AJA), 2:30 pm – 3:45 pm (AJA)

Shaw Brothers:

Personnel – Supervisor: Josh Fairweather (JF), 2 laborers, 2- Operators, 4 Flaggers (Sub)

Equipment – 1- Komatsu PC 360 Excavator, 1- John Deere 450H Dozer, 1- Cat CS66 roller,

1-Cat M318D Rubber Tire Excavator, 6 - Trucks

GPCEI Project No: 1636.83

Visit Date: March 31, 2017

Report Date: March 31, 2017

Temp. Range: 35-40°F

Distribution: File, Bill Shane, Chris Bolduc

---

### **Work in Progress**

- Crew performed 690' LF of box cutting in the left lane from STA 104+50 through STA 97+60. Crew also placed and compacted base gravel in the box cut and constructed side slopes with granular borrow.

### **Discussions/Observation**

- 7:00 am - AJA on site. Crew had set up traffic control and had begun excavation in the left lane at STA 104+50. The south bound lane was closed at the work area. 3 flaggers were maintained alternating one way traffic.
- 7:30 am – JF inquired about the payment method for the Granular Borrow (Item #203.25) being used to form the slope on the back side of the shoulder. Crew was grubbing off the top soil and removing it from the site. The material below the top soil was also removed from the site, later being brought back to the site to be used as Granular Borrow. It was later agreed that the material used to construct the side slopes would be paid at plan quantity as Granular Borrow.
- 2:30 PM – AJA on site. AJA and JF discussed road treatment requirements for the coming snow storm as outlined in the correspondence between Doug Reynolds of Gorrill Palmer and Kyle Hall of MDOT. JF stated that Shaw Brothers would have a plow truck and salt truck on site during the storm.
- 3:00 PM – Excavation operations reached STA 97+60. Crew continued to grade subgrade and rough grade base gravel.
- 3:45 PM – AJA off site. Crew was beginning clean up to prepare the site for snow removal.

### **Schedule of Work**

- Pavement removal and box cutting to resume on 04/03/17.

### **Visitors on Site**

- None observed.

### **Concerns/Questions**

- None at this time.

### **Follow up Required**

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Grubbing top soil in the left lane, looking north



Pavement removed from existing base gravel in the left lane, looking north



Subgrade prepared for gravel placement. Left lane, looking north



Base gravel installed and rough graded. Left lane, looking north