



**GORRILL  
PALMER**

## **DAILY FIELD OBSERVATION REPORT**

Project: Route 1 Roadway Improvements  
Client: Town of Cumberland  
GP Field Rep: Asher J. Anderson (AJA)  
Weather: Partly Cloudy  
Time onsite: 7:30 am – 8:30 am, (AJA)

GPCEI Project No: 1636.83  
Visit Date: May 11, 2017  
Report Date: May 11, 2017  
Temp. Range: 50-60°F

### **Shaw Brother's Crew:**

Personnel – 1 - Foreman (Josh F.), 2 - Laborers, 1 – Operator  
Equipment – 1 – Cat M318 Excavator, 1 – Truck

Distribution: File, Bill Shane, Chris Bolduc

---

### **Work in Progress**

- Shaw Brother's crew installed reclaimed material as road shoulders in the left lane in the southern portion of the project.

### **Discussions/Observation**

- 7:30 am – AJA arrived on site. Crew had set up traffic control closing the southbound lane of Route 1, controlling alternating one way traffic with flaggers.
- 8:00 am – AJA and JF discussed the project schedule. Guardrail installation on the Tuttle Road Ramp to occur on 5/12/17. Milling under the Tuttle Road Overpass and butt joints to occur on 5/15/17. Second lift of base pavement in the right lane of Route 1 and surface pavement on the Tuttle Road Ramp to occur on 5/16/17. Surface pavement on Route 1 to be installed by tandem pavers on 5/17/17.
- 8:30 am – AJA left the site.
- 1:30 pm – AJA arrive on site. Crew was continuing to install reclaimed material in the shoulders of the left lane on the southern portion of the project.
- 1:45 pm – AJA left the site.

### **Schedule of Work**

- Reclaim installation in the shoulders to continue 5/12/17.
- Guardrail installation on the Tuttle Road Ramp to occur on 5/12/17.
- Milling under the Tuttle Road overpass to occur on 5/15/17.
- Paving on the northbound lane of Route 1 and Tuttle Road Ramp to occur on 5/16/17.
- Surface pavement on Route 1 to occur on 5/17/17.

### **Visitors on Site**

- None at this time.

**Concerns/Questions**

- None at this time.

**Follow up Required**

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately.



Installation of reclaim shoulder, looking north