



**GORRILL  
PALMER**

## **DAILY FIELD OBSERVATION REPORT**

Project: Route 1 Roadway Improvements

Client: Town of Cumberland

GP Field Rep: Asher J. Anderson (AJA)

Weather: Cloudy/Showers

Time onsite: 7:15 am – 8:15 am, 4:30 pm – 5:15 pm (AJA)

GPCEI Project No: 1636.83

Visit Date: May 01, 2017

Report Date: May 01, 2017

Temp. Range: 40-45°F

Shaw Brothers Grading Crew:

Personnel – 1 - Foreman (Josh F.), 3 - Laborers, 1 - Operators

Equipment – 1 – Cat M318 Excavator, 1 – Cat 950H Loader, 1 – Deere Small Dozer, 2 – Trucks

Distribution: File, Bill Shane, Chris Bolduc

---

### **Work in Progress**

- Shaw Brothers crew box cut in the right lane from STA 116+50 through STA 110+50. Crew placed, rough graded, and compacted base gravel in the box cut area.

### **Discussions/Observation**

- 7:15 am – AJA arrived on site. Crew had set up traffic control closing the northbound lane maintaining alternating one way traffic in the southbound lane. 5 flaggers were used.
- 7:45 am – AJA and JF discussed the following:
  - AJA requested the areas on the northern end of the project in the right lane where the saw cut edge was damaged due to existing cracks in the pavement be recut. JF stated that they would recut the areas when fine grading was complete.
  - JF noted that the saw cutting paid to date was done by stationing and did not include drives, side roads, and ends perpendicular to centerline. AJA and JF agreed the additional saw cutting that has not been accounted for would be added to the May pay estimate.
  - AJA and JF discussed the schedule for the coming week. Fine grading in the right lane to begin 5/2/17. Hydrant removal and resetting scheduled for Friday 5/5/17. JF would like that moved up, pending approval from PWD. Base paving date TBD, possibly prior to 5/5/17.
- 8:15 am – AJA left the site.
- 4:30 pm – AJA arrived on site. Crew was preparing the area at the end of Skyview Drive for slipform curb installation.
- 4:45 pm – AJA and JF discussed readjusting manhole covers on the southern end of the project. JF stated that 4 manhole covers would be readjusted.
- 5:15 pm – The crew began to clean up the work area. AJA left the site.

### **Schedule of Work**

- Fine grading in the right lane to begin on 5/2/17.
- Hydrant removal and replacement scheduled for 5/5/17.

**Visitors on Site**

- None at this time.

**Concerns/Questions**

- None at this time.

**Follow up Required**

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately.



Box cutting in the right lane, looking north



Preparing for slipform curb installation on the north side of Skyview Dr.