



## WEEKLY FIELD OBSERVATION REPORT

Project: Route I Roadway Improvements

Client: Town of Cumberland

GPCEI Project No: 1636

GPCEI Field Rep: Asher Anderson (AJA)

Report Date: April 5, 2017

---

### Work Completed Last Week

Wed. 4/05/16	Shaw Brothers crew box cut the left lane from STA 38+00 through STA 28+25. Crew also graded subgrade and installed base gravel in the box cut. Crew also saw cut 1,610 LF in the right lane from STA 110+50 through STA 120+00 and from STA 131+40 through STA 138+00.
Thurs 4/06/17	Shaw Brothers crew box cut 575 LF the left lane from STA 28+25 through STA 22+50. Crew also graded subgrade and installed base gravel in the box cut. Crew also saw cut 680 LF in the right lane from STA 138+00 through STA 144+80.
Fri 4/07/17	Shaw Brothers crew box cut 900 LF the left lane from STA 22+50 through STA 13+50. Crew also graded subgrade and installed base gravel in the box cut.
Sat 4/08/17	No activity.
Sun 4/09/17	No activity.
Mon 4/10/17	Shaw Brothers crew box cut 700 LF the left lane from STA 13+50 through STA 6+50. Crew also graded subgrade and installed base gravel in the box cut.
Tues 4/11/17	Shaw Brothers crew box cut 325 LF the left lane from STA 6+50 through STA 3+25. Crew also graded subgrade and installed base gravel in the box cut. Crew also prepared structure for raising of frames and covers.

### Work Schedule Next Week

Wed. 4/12/16	Shaw Brothers crew to begin fine grading of previously box cut sections, test soils for compaction, and raise manhole frames and covers.
Thurs 4/13/17	Shaw Brothers crew to continue fine grading previously box cut sections.
Fri 4/14/17	Shaw Brothers crew to complete fine grading previously box cut sections.
Sat 4/15/17	No activity.
Sun 4/16/17	No activity.
Mon 4/17/17	Shaw Brothers crew to begin base paving in the southbound lane.
Tues 4/18/17	Shaw Brothers crew to complete base paving in the southbound lane.

### **Useful Information and Highlights**

- Shaw Brothers crew has reduced traffic to alternating one way in the construction zone. No notable traffic delays have been observed.
- Areas that have been fine graded will have a 4” drop from the pavement to the gravel. This drop will be clearly marked with signage, cones, and barrels. **USE CAUTION** when traveling south on Route 1 in the construction area.
- Electronic message boards have been installed on the north and south ends of the work to warn drivers that bicycles will be traveling in the main line of the roadway.

Prepared By: Asher Anderson

Reviewed By: Doug Reynolds

If there are any discrepancies, please notify the sender immediately



4/5/17 - Grading subgrade in the left lane, looking south



4/5/17 - Constructing shoulder slope in the left lane, looking south



4/5/17 - Base gravel installation in the left lane, looking east



4/5/17 - Rough grading and compaction of road base gravel in the left lane, looking east



4/6/17 - Pavement removal in the left lane, looking south



4/6/17 - Pavement removal in the left lane, looking south





4/6/17 - Subgrade grading in the left lane, looking south



4/6/17 - Base gravel installation in the left lane, looking north



4/7/17 - vement removal in the left lane, looking south



4/7/17 - Pavement removal in the left lane, looking south



4/10/17 - Pavement removal in the left lane, looking north



4/10/17 - Pavement removal in the left lane, looking north





4/10/17 - Base gravel installation in the left lane, looking south



4/11/17 - Grading subbase material in the left lane, looking south



4/11/17 - Structure prepared for adjustment in the left lane, looking south