



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Route 1 Roadway Improvements
Client: Town of Cumberland
GP Field Rep: Asher J. Anderson (AJA)
Weather: Clear
Time onsite: 7:30 am – 8:30 am (AJA)

GPCEI Project No: 1636.83
Visit Date: May 04, 2017
Report Date: May 04, 2017
Temp. Range: 50-60°F

Shaw Brothers Grading Crew:

Personnel – 1 - Foreman (Josh F.), 2 - Laborers, 2 – Operator2

Equipment – 1 – Cat M318 Excavator, 1 – CAT 140M Grader, 2 – Trucks

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Shaw Brother's crew fine graded in the right lane on the northern end of the project.
- Shaw Brother's Crew installed 61.5 LF of granite curb at a driveway entrance in the left lane north of Casco Bay Drive.
- Shaw Brother's Crew used 3 tons of hand placed HMA around the granite curb.

Discussions/Observation

- 7:30 am – AJA arrived on site. Crew was fine grading in the the right lane in the area north of Tuttle road.
- 8:00 am – JF began preparing to set granite curb north of Casco Bay Dr. on the west side of the street. Crew used 3 tons of hand placed HMA to base around the granite curb.
- 8:30 am – AJA left the site.
- 9:00 am – JF contacted AJA to inform him that the existing road grade was 1%. AJA directed JF to grade the box cut area at 2%. The road slope will be adjusted to to a constant 2% with the ¾" overlay. The paving crew will need to be instructed to pave the right lane first, running depth on the ditch side of the road and use automation to maintain the 2% slope.

Schedule of Work

- Fine grading in the right lane to continue on 5/5/17.
- Reclaiming of Tuttle Road to occur on 5/8/17.
- Base paving to begin on 5/9/17.

Visitors on Site

- None at this time.

Concerns/Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately.



Fine grading in the right lane on the northern end of the project, looking north.