



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Route 1 Roadway Improvements

Client: Town of Cumberland

GP Field Rep: Asher J. Anderson (AJA)

Weather: Clear

Time onsite: 7:15 am – 8:00 am, 10:30 am – 10:45 am (AJA)

GPCEI Project No: 1636.83

Visit Date: April 19, 2017

Report Date: April 19, 2017

Temp. Range: 39-46°F

Shaw Brothers Grading Crew:

Personnel – 1 - Foreman (Josh F.), 2 - Laborers, 1 - Operators

Equipment – 1 – Cat M318 Excavator, 1 – Cat 950H Loader, 2 – Trucks

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Shaw Brothers grading crew installed loam on the shoulder slopes in the middle portion of the project. Crew also shaped shoulder slopes on the southern portion of the project.

Discussions/Observation

- 7:15 am – AJA on site. Crew was installing loam on the shoulder slopes in the portion of the project north of Tuttle Rd.
- 8:00 am – AJA left the site.
- 10:30 am – AJA arrived on site. Crew had completed loam installation in the middle portion of the project and was mobilizing to the southern portion of the project to install shoulder slopes.
- 10:45 am – AJA off site.

Schedule of Work

- Shoulder construction and grading to resume in the left lane on 4/20/17.

Visitors on Site

- None at this time.

Concerns/Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately



Installing loam on the shoulder slopes in the left lane, looking south