

Project: Route I Roadway Improvements Client: Town of Cumberland GP Field Rep: Asher Anderson (AJA), Weather: Mostly Cloudy/Clear Time onsite: 7:00 am – 8:00 am (AJA), 4:30 pm – 5:30 pm (AJA) Shaw Brothers: Personnel – Supervisor: Josh Fairweather(JF), 3 laborers, 2 Flaggers (Sub) Equipment – Highway Saw

Distribution: File, Bill Shane, Chris Bolduc

# Work in Progress

Crew performed 2200 linear feet of saw cutting in the left lane beginning at STA 22+50 heading north toward Yarmouth ending at STA 44+50.

# **Discussions/Observation**

- 7:00 am AJA on site. Crew mobilized to the roadway to begin saw cutting in the left lane. Traffic shifted east, with two way traffic maintained. Flaggers were placed on the north and south ends of the work for occational traffic stoppages.
- > 7:30 am Crew was observed offsetting Summit Natural Gas DIGSAFE markings 15' east.
- $\succ$  8:00 am AJA off site.
- 8:15 am JF contacted AJA to inquire about limits of excavation in the guardrail section. AJA informed JF that the guardrail would remain and excavation would occur inside of the guardrail.
- ➢ 4:30 pm − AJA on site. Crew continuing the sawcutting in the left lane.
- ➤ 4:45 pm Saw cutting in the left lane on the Falmouth end of the project was completed.
- > 5:15 pm Traffic control devices removed from the roadway. Crew off site.

# Schedule of Work

- Saw cutting to resume 3/23/17.
- Pavement removal to begin on Monday 3/27/17.

# Visitors on Site

> None at this time

# **Concerns/Questions**

None

# **Follow up Required**

None

Prepared By: Asher Anderson

Reviewed By: Doug Reynolds

If there are any discrepancies, please notify the sender immediately



Lane shift on Route I. (looking North)



Saw cutting in the left lane at the Falmouth/Cumberland town line (Looking North)