



**GORRILL
PALMER**

DAILY FIELD OBSERVATION REPORT

Project: Route 1 Roadway Improvements
Client: Town of Cumberland
GP Field Rep: Asher J. Anderson (AJA)
Weather: Cloudy/Drizzle
Time onsite: 7:30 am – 12:30 pm (AJA)

GPCEI Project No: 1636.83
Visit Date: May 15, 2017
Report Date: May 15, 2017
Temp. Range: 45-60°F

Shaw Brother's Crew:

Personnel – 1 - Foreman (Josh F.), 2 - Laborers, 1 – Operator
Equipment – 1 – Cat M318 Excavator, 1 – Truck

Coastal Road Repair (sub):

Personnel – 1 – Foreman, 7 – Crew Members
Equipment – 1 - Wirtgen W220 Mill, 1 - Cat 272D Skid Steer w/ 3' Mill, 1 - Cat 272D Skid Steer w/ Broom, 2 - Trucks

Distribution: File, Bill Shane, Chris Bolduc

Work in Progress

- Shaw Brother's crew installed loam and reclaimed material in the road shoulders in the left lane on the southern portion of the project.
- Coastal Road Repair (CRR) performed 928.39 square yards of Butt Joints and 826.39 square yards of Pavement Surface Removal throughout the project.

Discussions/Observation

- 7:30 am – AJA arrived on site. CRR crew was grinding butt joints on the southern end of the project. Shaw Brother's crew was installing loam in the left lane on the southern portion of the project.
- 8:00 am – AJA and JF discussed the updated paving schedule. Surface pavement of the Tuttle Road Ramp and completion of the base paving in the right lane of Route 1 had been moved from Tuesday 5/16/17 to Wednesday 5/17/17. Surface pavement on Route 1 had been moved to Monday, 5/22/17.
- 9:00 am – AJA and JF met at Thomas Drive to discuss milling requirements and locations of the gutter line where Thomas Drive meets Route 1.
- 10:00 am – AJA and JF met at the northern end of the project to discuss milling requirements. JF stated that the crew would install temporary ramps on the ends of the project after butt joints had been installed.
- 12:00 pm – Butt joint installation was complete throughout the project. AJA informed JF that a butt joint remained to be installed at the paved driveway in the left lane north of the GBO entrance at the residence with a black mailbox. JF to install the butt joint at a later date.
- 12:30 pm – AJA left the site.

Schedule of Work

- Paving on the northbound lane of Route 1 and Tuttle Road Ramp to occur on 5/17/17.
- Surface pavement on Route 1 to occur on 5/22/17.

Visitors on Site

- None at this time.

Concerns/Questions

- None at this time.

Follow up Required

- None at this time.

Prepared By: Asher J. Anderson

Reviewed By: Doug Reynolds, PE

If there are any discrepancies, please notify the sender immediately.



Installing a butt joint on the north end of the project, looking north



Installing butt joint on Thomas Drive, looking south