



WEEKLY FIELD OBSERVATION REPORT

Project: Route I Roadway Improvements

Client: Town of Cumberland

GPCEI Project No: 1636.83

GPCEI Field Rep: Asher Anderson (AJA)

Report Date: April 26, 2017

Work Completed Last Week

Wed. 4/19/16	Shaw Brother's crew installed loam on the shoulder slopes of the southbound lane on the southern portion of the project.
Thurs 4/20/17	Shaw Brother's crew installed loam on the shoulder slopes of the southbound lane on the southern portion of the project.
Fri 4/21/17	No activity.
Sat 4/22/17	No activity.
Sun 4/23/17	No activity.
Mon 4/24/17	Shaw Brother's paving crew installed loam on the shoulder slopes of the southbound lane on the southern portion of the project.
Tues 4/25/17	Shaw Brother's paving crew box cut in the right lane on the northern end of the project.

Work Schedule Next Week

Wed. 4/26/16	No activity in the roadway due to weather.
Thurs 4/27/17	Shaw Brother's crew to continue box cutting in the northbound lane.
Fri 4/28/17	Shaw Brother's crew to continue box cutting in the northbound lane.
Sat 4/29/17	No activity.
Sun 4/30/17	No activity.
Mon 5/1/17	Shaw Brothers crew to begin fine grading in the northbound lane.
Tues 5/2/17	Shaw Brothers crew to continue fine grading in the northbound lane.

Useful Information and Highlights

- Northbound lane will be closed in the areas where box cutting is occurring. Flaggers will used to maintain alternating one way traffic.

Prepared By: Asher Anderson _____

Reviewed By: Doug Reynolds _____

If there are any discrepancies, please notify the sender immediately.



4-19-17 - Installing loam on the shoulder slopes in the southbound lane, looking north



4-24-17 - Installing loam on the shoulder slopes in the left lane, looking south



4-25-17 - Wash out on gas main trench in the right lane, looking north



4-25-17 - Pavement removal in the right lane, looking south