



WEEKLY FIELD OBSERVATION REPORT

Project: Route I Roadway Improvements

Client: Town of Cumberland

GPCEI Project No: 1636.83

GPCEI Field Rep: Asher Anderson (AJA)

Report Date: April 19, 2017

Work Completed Last Week

Wed. 4/12/16	Shaw Brother's crew began fine grading in the southbound lane on the northern end of the project. Keenan Excavation crew raised manhole frames and covers in the southbound lane on the southern end of the project. S.W Cole representative performed compaction testing of base gravel.
Thurs 4/13/17	Shaw Brother's crew fine graded the southbound lane on the north end and in the middle portion of the project. Keenan Excavation crew raised manhole frames and covers in the southbound lane on the southern end of the project.
Fri 4/14/17	Shaw Brother's crew fine graded the southbound lane in the middle portion of the project.
Sat 4/15/17	No activity.
Sun 4/16/17	No activity.
Mon 4/17/17	Shaw Brother's paving crew installed 490.08 tons of 12.5mm HMA base and 490.08 tons of 12.5mm HMA surface in the southbound lane on the northern and middle sections of the project. Shaw Brother's grading crew fine graded the southbound lane on the southern end of the project.
Tues 4/18/17	Shaw Brother's paving crew installed 788.75 tons of 12.5mm HMA base and 788.75 tons of 12.5mm HMA surface in the southbound lane on the southern section of the project from STA 44+50 to STA 3+25. Shaw Brother's grading crew completed fine grading the southbound lane on the southern end of the project and began shoulder sloping in the southbound left lane in the middle portion of the project.

Work Schedule Next Week

Wed. 4/19/16	Shaw Brother's crew to begin installing shoulder slopes and loam in the southbound lane.
Thurs 4/20/17	Shaw Brother's crew to continue installing shoulder slopes and loam in the southbound lane.
Fri 4/21/17	Shaw Brother's has tentitivy scheduled a company wide safety meeting. No activity on this site is anticipated.
Sat 4/22/17	No activity.
Sun 4/23/17	No activity.
Mon 4/24/17	Shaw Brothers crew to begin box cutting sections of the northbound lane.
Tues 4/25/17	Shaw Brothers crew to continue box cutting sections of the northbound lane.

Useful Information and Highlights

- Shaw Brothers will maintain two way traffic while installing shoulder slopes and loam, shifting traffic east.

Prepared By: Asher Anderson

Reviewed By: Doug Reynolds

If there are any discrepancies, please notify the sender immediately



4/12/17 - Grading base gravel in the left lane, looking north



4/12/17 - Installing crushed gravel shim in the left lane, looking south



4/13/17 - Grading base gravel in the left lane, looking south



4/13/17 - Installing crushed gravel shim in the left lane, looking south



4/14/17 - Graded base gravel in the left lane, looking north



4/14/17 - Grading base gravel in the left lane, looking south



4/17/17 - Break of sloped in box cut marked out for paving in the left lane, looking south



4/17/17 - Tack installation on the saw cut joint in the left lane, looking north



4/17/17 - Paving the base lift in the left lane, looking north



4/17/17 - Paving the intermediate lift in the left lane, looking south



4/18/17 - Paving in the left lane, looking south



4/18/17 - Compaction train in the left lane, looking north



4/18/17 - Paving the base lift in the left lane, looking north



4/18/17 - Compaction train in the left lane, looking south