

DAILY CONSTRUCTION REPORT

Date: Thursday, 4-23-2020

PROJECT: 2020 Tuttle Road Sidewalk Extension
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 50s
WIND: High
HUMIDITY: Mild

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Earthwork Contractor

VISITORS

Time	Name	Representing	Remarks
11:00 am	Nick Thompson	SME	Site Observation

EQUIPMENT

2 – Excavators
1 – Roller
1 – Loader
1 – Dump Truck

TODAY'S CONSTRUCTION ACTIVITIES

- Install CB 18+40 with 15 inch outlet pipe and rip rap outlet apron.
- Install CB 10+75 with 15 inch outlet pipe and rip rap outlet apron.
- Begin installation of 15 inch drain pipe out of CB 10+75.

ANTICIPATED CONSTRUCTION ACTIVITIES

- Continue installation of drainage structures and piping.

QUALITY ASSURANCE

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Nick Thompson

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
APRIL 23, 2020



Photo 1 – Outlet at CB 18+40 across from Twin Brooks



Photo 2 – Slope area with erosion control mix across from Twin Brooks

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
APRIL 23, 2020



Photo 3 – Installation of CB 10+75



Photo 4 – Installation of CB 10+75

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
APRIL 23, 2020



Photo 5 – Road build up at STA 10+75



Photo 6 – Road build up at STA 10+75