

**DAILY CONSTRUCTION REPORT**

Date: Friday, 4-24-2020

**PROJECT:** 2020 Tuttle Road Sidewalk Extension  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** High 50s  
**WIND:** Light  
**HUMIDITY:** Mild

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Earthwork Contractor

**VISITORS**

Time	Name	Representing	Remarks
10:30 am	Nick Thompson	SME	Site Observation

**EQUIPMENT**

2 – Excavators
1 – Roller
1 – Loader
1 – Dump Truck

**TODAY'S CONSTRUCTION ACTIVITIES**

- Install 15 inch drain pipe from STA 12+00 to STA 14+60
- Install CB 12+50

**ANTICIPATED CONSTRUCTION ACTIVITIES**

- Continue installation of drainage structures and piping.
--

**QUALITY ASSURANCE**

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.
---

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Nick Thompson

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
APRIL 24, 2020



Photo 1 – Pipe outlet for CB 10+75



Photo 2 – Backfilling around CB 12+50



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
APRIL 24, 2020



Photo 3 – Excavating for 15 inch drain pipe at approximate STA 14+00



Photo 4 – Compacting trench at approximate STA 13+50



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
APRIL 24, 2020



Photo 5 – Backfilling over 15 inch drain pipe at approximate STA 14+00



Photo 6 – Compacting drain pipe trench