

DAILY CONSTRUCTION REPORT

Date: Tuesday, 4-28-2020

PROJECT: 2020 Tuttle Road Sidewalk Extension
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 50s
WIND: Medium
HUMIDITY: Mild

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Earthwork Contractor

VISITORS

Time	Name	Representing	Remarks
1:00 pm	Nick Thompson	SME	Site Observation

EQUIPMENT

2 – Excavators
1 – Roller
1 – Loader
1 – Dump Truck
1 - Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

<ul style="list-style-type: none"> - Installed CB 10+15 along with 15 inch outlet pipe and rip rap outlet protection. - Installed CB 8+00 with 15 inch outlet pipe and rip rap outlet protection. - Installed 15 drain pipe out of CB 8+00 and placed CB 6+00.

ANTICIPATED CONSTRUCTION ACTIVITIES

<ul style="list-style-type: none"> - Install CB 1+70 and 15 inch cross culvert with rip rap outlet protection. - Install 4 inch pipe to connect the 4 inch drains found at 224 Tuttle Road.

QUALITY ASSURANCE

SME on site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers

BY: Nick Thompson

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
APRIL 28, 2020



Photo 1 – Pipe outlet for CB 10+15



Photo 2 – 15 inch drain pipe at approximate STA 7+80

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
APRIL 28, 2020



Photo 3 – Excavating for 15 inch drain pipe at approximate STA 7+50



Photo 4 – View of the road section at approximate STA 7+50

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
APRIL 28, 2020



Photo 5 – Placing stone over 15 inch drain pipe



Photo 6 – Backfilling 15 inch drain pipe.