

DAILY CONSTRUCTION REPORT

Date: Friday, 05-11-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Partly Sunny
TEMP: Mid 60's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew continued installation of 15 inch HDPE storm drain
-Crew installed Field Inlet 1
-Crew continued working on subgrade for sidewalk

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Install Catch Basin 1 with 15 inch HDPE outlet pipe.
Continue subgrade for sidewalk

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 11, 2018



Photo 1 – Excavating for 15 inch HDPE storm drain



Photo 2 – Excavating for field inlet 1

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 11, 2018



Photo 3 – 15 inch HDPE storm drain backfilled and compacted



Photo 4 – Preparing to install field inlet 1

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 11, 2018



Photo 5 – Excavating for field inlet 1



Photo 6 – Backfilling and compacting 15 inch HDPE storm drain

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 11, 2018



Photo 7 – Installing 15 inch HDPE to installed field inlet 1



Photo 8 – 15 inch HDPE installed into field inlet 1