

DAILY CONSTRUCTION REPORT

Date: Monday, 05-14-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Partly Sunny
TEMP: High 60's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew installed Catch Basin 1 and 15 inch HDPE outlet pipe
-Crew installed 18 inch HDPE driveway culvert at 272 Tuttle Road
-Saw cut pavement for 15 inch HDPE to field inlet 2
-Extended 15 inch corrugated metal pipe just east of CB 1

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Install 15 inch HDPE drainage cross pipe along with field inlet 2

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 14, 2018



Photo 1 – Catch basin 1 with 15 inch HDPE outlet pipe installed



Photo 2 – 15 inch HDPE outlet pipe for catch basin 1

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 14, 2018



Photo 3 – 15 inch corrugated metal pipe extended just east of CB 1



Photo 4 – Excavating for 18 inch HDPE driveway culvert at 272 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 14, 2018



Photo 5 – Excavating for 18 inch HDPE driveway culvert at 272 Tuttle Road



Photo 6 – Grading stone bedding for 18 inch HDPE driveway culvert at 272 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 14, 2018



Photo 7 – Installing 18 inch HDPE driveway culvert at 272 Tuttle Road



Photo 8 – Backfilling 18 inch HDPE driveway culvert at 272 Tuttle Road