

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 05-15-2018

**PROJECT:** Tuttle Road Sidewalk Extension  
And Road Reconstruction  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** A.H. Grover, Inc.  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Overcast  
**TEMP:** Low 70's, Showers  
**WIND:** Light  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

**TODAY'S CONSTRUCTION ACTIVITIES**

-Crew installed 15 inch HDPE cross culvert out of CB 2 and set field inlet 2
-Crew removed existing culvert across Maurice Way

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Begin subgrade prep for block retaining wall from approximate STA 5+50 to 7+25

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.
Elevation conflict with 15 inch HDPE with gas main at field inlet 2. Crew was able to offset over gas main with adequate cover and slope.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 15, 2018



Photo 1 – Backfilling 15 inch HDPE out of field inlet 2



Photo 2 – Backfilling 15 inch HDPE out of field inlet 2



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
MAY 15, 2018



Photo 3 – Compacting cross culvert trench at field inlet 2



Photo 4 – Installing 15 inch HDPE cross culvert at field inlet 2