

DAILY CONSTRUCTION REPORT

Date: Wednesday, 05-16-2018

PROJECT: Tuttle Road Sidewalk Extension
And Road Reconstruction
CLIENT: Town of Cumberland
CONTRACTOR: A.H. Grover, Inc.
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Partly Sunny
TEMP: Mid 60's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
A.H. Grover, Inc.	1	4	Drainage Improvements and sidewalk subgrade
Project Flagging		3	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 - Plate Tamp
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Crew began constructing block retaining wall in front of 280 Tuttle Road

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue constructing block retaining wall in front of 280 Tuttle Road

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 A.H. Grover, Inc.
- 4
- 5

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 16, 2018



Photo 1 – Beginning of block retaining wall in front of 280 Tuttle Road



Photo 2 – Behind retaining wall in front of 280 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 16, 2018



Photo 3 – Preparing subgrade for block retaining wall in front of 280 Tuttle Road



Photo 4 – First tier of block retaining wall in front of 280 Tuttle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
MAY 16, 2018



Photo 5 – Preparing subgrade for block retaining wall



Photo 6 – Placing second tier of blocks for block retaining wall